

No. MSRDC/02/JMD (Engg. 1) / VBSL/ F. No. 125/ 2019/ **4071**
Date: 24.06.2019



**Maharashtra State
Road Development
Corp. Ltd.**

(A Government of Maharashtra Undertaking)

APPOINTED DATE

To,
M/s. Reliance – Astaldi JV
Reliance Centre, Prabhat Colony,
Santacruz (East), Mumbai – 400 055.

Kind attention: Shri. Lakshminarayan C. Bhat

**Sub: - Construction of Versova Bandra Sea Link (VBSL) Project on Engineering
Procurement and Construction (EPC) basis
Reg- *Notifying the Appointed Date***

Ref.:-

- 1) M/s. Reliance Astaldi JV Letter No. RAJV/MSRDC/VBSL/2018/0078,
dated 22/11/2018
- 2) M/s. Louis Berger SAS letter dated 11/02/2019

Dear Sir,

With reference to subject matter, MSRDC has appointed you as EPC Contractor vide LOA issued on 05/05/2018, which was accepted by you on 11/05/2018. The Contract Agreement between the parties has been executed on 04/09/2018.

You have submitted the Performance Security in the form of Bank Guarantee amounting to Rs. 349.6995 Crores on 11/09/2018, as per terms and conditions of the Contract Agreement.

We are in receipt of the Forest Clearance (Stage 1) on dated 20/12/2018. All the terms and conditions of the clearance shall be duly complied by you in time. Hon'ble High Court, Mumbai has granted permission to cut the mangroves affected by this Project on 08/02/2019.

MoEF&CC, GoI has granted CRZ Clearance extension up to 07/01/2023 for this Project. All the conditions stipulated by MoEF&CC, GoI shall be complied by you in time.

The Authority Engineer M/s. Louis Berger SAS vide letter referred above at Sr. No. 2, advised to hand over ROW to the Contractor to notify the Appointed Date as per article 4.1.3 (a) and accordingly MSRDC is hereby handing over the ROW as per the

Page 1 of 2


attached map 100% of Right of Way by that we are complying all the terms and conditions of the Contract Agreement to notify the Appointed Date.

As such, it is to note that the **Appointed Date is hereby notified from the date of this letter i.e. on 24.06.2019** for all the future course of action as per the terms and conditions of the Contract Agreement.

By accepting this Appointed Date, you have no right to claim any damages due to delay in notifying the Appointed Date as per Clause No. 4.1.3, the delay being of statutory requirement which is beyond the scope of the MSRDC. Hence, please note that MSRDC shall not entertain any claim of what so ever due to delay in notifying the Appointed Date.

- Encl.- 1) Forest Clearance dated 20/12/2018
2) Map showing the RoW (100%)
3) Site Inventory Report
4) Extension of CRZ Clearance

Yours sincerely,


24/6/19

(S. D. Dhote)
Chief Engineer
MSRDC, Mumbai.

Copy to:

- 1) Principal Secretary to Hon'ble Chief Minister, Mantralaya, Mumbai-36 for information please
- 2) Principal Secretary, PWD, Mantralaya, Mumbai-36 for information please
- 3) VC&MD, MSRDC, for information please
- 4) Joint Managing Director (Engg.1), MSRDC, for Information please
- 5) Joint Managing Director (2), MSRDC, for Information please
- 6) Joint Managing Director (3), MSRDC, for Information please
- 7) Authority Engineer (M/s. Louis Berger SAS), Sidrah Building, 110, 4th floor, 8th Road (S. V. Road), Khar (West), Mumbai-400 052 for information and further necessary action.